

NABARD – RIDF XV – Prakasam District – Providing BT to the road from Kouru to Pandalapadu – Granting of post facto Extension of Agreement Time up to 16.6.2011 for a period of 61 days without liquidated damages - Orders - Issued.

**G.O.Rt.No. 1314**

**Dated: 16.08.2011**

Read the following:

1. G.O.Rt.No.1845,PR&RD(progs.II) Dept,dated. 11.12.2009.
2. From the CE, NABARD, PR. Hyd. Lr.No.NB7/RIDF XV/ PKSM / Pandalapadu / 2009, Dated.19.07.2011.

\* \* \* \* \*

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, RIAD, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 16.6.2011 for a period of 61 days without liquidated damages in respect to the work "Providing BT to the road from Kouru to Pandalapadu" in Prakasam district, under NABARD RIAD XV as the delay was due to heavy rains and was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, RIAD, Hyderabad, is requested to take necessary action accordingly.
3. This order issues with the concurrence of the Finance (WA-I) Department, vide their U.O.No.121117/340/RIDF/WA-I/2011 dated 8.8.2011.
4. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**Dr. RAJIV SHARMA**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

To:  
The Chief Engineer, Panchayat Raj, RIAD, Hyderabad.  
The Superintending Engineer, Panchayat Raj, Prakasam at Ongole.  
The PS to M (Panchayat Raj & RWS)  
Copy to:  
The Finance (WA-I) Department  
Sc / Sf

**// FORWARDED::BY ORDER //**

## SECTION OFFICER